

COROMANDEL INTERNATIONAL LIMITED

(Crop Protection Chemicals)

Preventive Maintenance Check points-PSV, SRV and Pressure Relief Valve

Page 1 of 1

SECTION:				PM DATE:	
DESCRIPTI	ON/LOCA	ATION	PM DUE DATE:		
TAG NO:			EQUIPMENT NO:		
DEVICE TY	PE:		PRD Installed Directly on equipment? Yes / No /		
MAKE:			SR. NO		
SET PRESS			CAPACITY:		
INLET SIZE	:		OUTLET SIZE		
TESTING TO		UMATIC	POP UP PRESSURE:		
SR.	JOB	POINTS TO BE CHECK	KED	YES/NO	REMARK
1	PRD Checking	Cold work permit taken?			
2		Pipe line opening permit taken?			
3		Are the open pipelines blinded?			
4		PRD body corroded?			
5		Is painting well?			
6		Do Leakage test. Is there ar leakage?	ıy		
7	PRD	Is the valve pop up at set pressure?			
8	_	Are the blinds removed duri installation?			
9		Are the gaskets suitable for material?	service		
10		All the permits closed and h equipment?	andover		

Special Remarks:

Checked by	Verified by	Reviewed by