


| | | |
|---|---|--------------------|
|  | COROMANDEL INTERNATIONAL LIMITED (Crop Protection Chemicals) | |
| | Preventive Maintenance or Inspection Checkpoints-Fire Alarm System | Page 1 of 1 |

| | | | | |
|------------------------------|--------------------------|---|---------------------|---------------|
| SECTION: | | | PM DATE: | |
| DESCRIPTION/LOCATION: | | | PM DUE DATE: | |
| TAG NO: | | DEVICE TYPE: | | |
| MAKE: | | SR. NO: | | |
| SR. | JOB | POINTS TO BE CHECKED | YES/NO | REMARK |
| 1 | FIRE ALARM SYSTEM | Cold work and Height work permit taken? | | |
| 2 | | Are you ensured power is off before clean? | | |
| 3 | | Are you cleaned all detectors with FAS panel? | | |
| 4 | | Are you ensured power is on after clean? | | |
| 5 | | Are you ensured the loop is connected to the FAS panel? | | |
| 6 | | Are you checked the smoke detectors with smoke detector spray? | | |
| 7 | | Are you checked the beam detectors and reflectors with non-transferable solid object? | | |
| 8 | | Are you checked the manual call points by removing glass cover? | | |
| 9 | | Are you checked the heat detectors with magnet fixed on heat detector body? | | |
| 10 | | Are you checked the fire indication and address of each detector showing on system panel? | | |
| 11 | | Are you insured all sounders/hooters are activated or not? | | |
| 12 | | Are you removed the foam on smoke detector? | | |
| 13 | | Are you removed non-transferable solid object placed between beam detectors and reflectors? | | |
| 14 | | Are you fixed glass cover of manual call points? | | |
| 15 | | Are you removed magnet from heat detectors? | | |
| 16 | | Are you pressed reset key & enter the reset password to make system normal? | | |
| 17 | | Are you closed all the permits and handover the system? | | |

Special Remarks:

| | | |
|--------------------|---------------------|---------------------|
| Checked by: | Verified by: | Reviewed by: |
|--------------------|---------------------|---------------------|